

Verge Hardening Update
15 August 2013

Street	Price	Consultation ✓	How many bays	Planning Permission	Purchase Order	Waiting for
1. Marlins Turn	30,000.00 + 385.00 planning application Total: £30,385.00	Yes	10	Applied for		Planning permission
2. Ritcroft Street	Total: £38,196.08	Yes	22 and 4 double parking bays	Not required	Sent to Heather	Job complete
3. Cowper Road	Total: £850.00	Yes	Formalise only	Not required	Raised 11/6	Start date 23/9/13
4. Fennycroft Road	16,324.85 + 1560.00 to take down tree Total: £17,884.85	Yes	8 + 3	Not required	Sent to Heather	Job complete - just awaiting white lining on 23/9/13
5. Burns Drive	Total: £+12,724.75	Yes	5	Not required	Raised 11/6	Works start 2/9/13
6. Ritcroft Close	20295.79 + 385.00 planning application Total: £20,680.79	Yes	11 bays	Applied for		Planning permission
7. Butts End	Total: £12,579.08	Yes	10	Not required	Raised 11/6	Works start 9/9/13
8. Brickmakers Lane	Total: £9,294.44	Yes	Harden verge	Not required	Raised 11/6	Job complete
9. Plantation Walk	Rayburn -9188.09 Middleknights-16,387.63 +385 planning application Total: £25,960.72	Yes Yes	6 10	Not Required Applied for	Raised 11/6	Completed – awaiting white lining 23/9/13 Planning permission for Middleknights
10. Roydon Court	Total: £12,252.40	Yes	5	Not required	Raised 11/6	Works start 27/8/13
11. The Thistles	Total: £ 9,591.33	Yes	6 bays	Not required	Raised 11/6	Completed
12. Hilldown Road	Total: £ 9,118.23	Yes	6 bays	Not required	Raised 11/6	Completed
13. Homefield		Yes		Not required	TBC	No parking required
14. Candlefield Road	Total: £30,710.43	To do	21	Not required	Sent to Heather	Start date
15. Candlefield Walk	27,040.87 + 385 planning application Total: £20,680.79	Yes	14 + access road	Applied for		Planning permission
16. Chapel Close	Total: £13,769.68	Yes	8	Not required	Sent to Heather	Works start 16/9/13
Grand total to date	£253,228.57					

Verge Hardening Update
15 August 2013

17. Old Dean	23,928.87	To do	25	TBA		
18. Belsize Road	30,642.57	To do		TBA		
19.						
20.						