

Appendix 3 – Verge hardening

Street	Parking spaces	Cost £	Additional costs	Waiting for	Consultation end	Consultation response	Submit planning app	Start works	Completed
Compass Point	Signage	637.00	None	Now complete	Bays installed 2015/16	N/A	N/A	25-Jul-16	25-Jul
Wood View	7	18,112.84	None	Now complete	15 July 2016	Favourable	Not required	25-Jul-16	03-Aug-16
Eight Acres	5	13,289.71	None	Now complete	29-Jul-16	Favourable	Not required	03-Aug-16	10-Aug-16
The Chase	5	15,468.75	None	Now complete	12-Aug-16	Favourable	Not required	26-Sep-16	05-Oct-16
Northend	6	18,149.51	Plan app £385	Now complete	29-Jul-16	Favourable	10-Aug-17	21-Nov-16	29-Nov-16
Flatfield Road	16	53,486.29	£635 pre and PA	Now complete	12-Aug-16	Favourable	18-Aug-16	29-Nov-16	12-Dec-16
Goldcroft	7	19,155.44	Plan app £385	Works to finish	22-Jan-16	Favourable	7-Jul-16	12-Dec-16	21-Dec-16
Waterside	18	6,010.08	posts,inst,ad,TRO	TRO objections 16/1	30-Jun-16	Favourable	Not required	06-Jun-16	
Semphill Road	16	32,347.86	None	Works to start	Not required	N/A	Not required		
Durrants Road	4	13,201.98	None	Works to start	Not required	N/A	Not required		
Hetchleys	4	11,421.88	Plan app £385	Works to start	29-Aug-16	Favourable	02-Sep-16		
Damask Green	11	25,042.62	£635 pre and PA	Works to start	2-Dec-16	Favourable	Not required		
Bodwell Close	4	8,612.84	Plan app £385	Works to start	29-Aug-16	Favourable	10-Oct-16		
Cranford	5	18,842.15	Plan app £385	P/permission	29-Aug-16	Favourable	31-Oct-16		
Maddox Road	10	34,568.52	£635 pre and PA	P/permission	15-Jan-16	Favourable	30-Nov-16		
Coverdale	12	56,879.45	Plan app £385	P/permission	29-Aug-16	Favourable	06-Oct-16		