## Forecast Capital Outturn as at September 2012

Forecast Capital Outturn as at September 2012			2012/13 Budget			2012/13 Forecast		Project Forecast	
Scheme	Assistant Direc	ctor Budget Holder	Revised Budget	Prior year Slippage	Total Budget	Year-to-date Expenditure	Forecast Outturn	Forecast slippage	Forecast over/(under) spend
General Fund				2.171.02					Spenu
Housing	g and Community OS	SC							
116 Kingshill Cemetery Lodge - Replace Windows	Shane Flynn	Mike Evans	0	0	0	(500)	0	0	
117 Woodwells Cemetery - Extension	Shane Flynn	Mike Evans	10,000		10,000	8,250	8,250	0	(1,75
118 Woodwells Cemetery Lodge - Boiler	Shane Flynn	Mike Evans  Mike Evans TOTAL	211,000 <b>221,000</b>		211,000 <b>221,000</b>	7,750	211,000 <b>219,250</b>	0	(1,75
		IVIIRE EVAIIS TOTAL	221,000	U	221,000	7,750	219,230	0	(1,/5
121 Disabled Facilities Grants	Steve Baker	Rita McGinlay	558,000	0	558,000	290,270	558,000	0	
122 Home Improvement Grants	Steve Baker	Rita McGinlay	100,000		100,000	5,000	100,000	0	
123 Decent Homes in the Private Sector	Steve Baker	Rita McGinlay	52,896		52,896	1,169	52,896	0	
		Rita McGinlay TOTAL	710,896		710,896	296,439	710,896	0	
			1		-				
126 GAF - Affordable Housing	James Doe	Julia Hedger	500,000	0	500,000	23,894	500,000	0	
127 Affordable Housing Development Fund	James Doe	Julia Hedger	1,000,000		2,600,000	0	1,000,000	1,600,000	
		Julia Hedger TOTAL	1,500,000	1,600,000	3,100,000	23,894	1,500,000	1,600,000	
				_					
128 Hemel Hempstead Sports Centre - Gym Refurbis	shment	Janice Milsom	810,500		810,500	0	210,500	600,000	
		Janice Milsom TOTAL	810,500	0	810,500	0	210,500	600,000	
122 Polling Programme CCTV Cameras	David Austin	Julie Still	43,200	0	42 200	0	42 200	0	
133 Rolling Programme - CCTV Cameras 134 CCTV System Upgrade	David Austin  David Austin	Julie Still	588,000		43,200 588,000	0	43,200 600,000	0	12,00
135 Old Town Hall Refurbishment	David Austin	Julie Still	100,000		100,000	6,218	50,000	50,000	12,00
136 External Electrical Supply to Town Centre	David Austin	Julie Still	45,000		45,000	6,787	12,000	30,000	(33,00
137 Verge Hardening Programme	David Austin	Julie Still	30,000	0	30,000	0,707	30,000	0	(33,00
verge ridi denning i rogi dininie	David / lastin	Julie Still TOTAL	806,200		806,200	13,005	735,200	50,000	(21,00
				-		,,,,,,			, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
Housing and Community OSC TOTAL			4,048,596	1,600,000	5,648,596	341,088	3,375,846	2,250,000	(22,750
Housing Revenue Account									
Housing	g and Community OS	5C							
184 MRR Works	Elliott Brooks	Fiona Williamson	15,620,000		15,620,000	6,166,176	15,303,941	0	316,05
185 Planned Fixed Expenditure	Elliott Brooks	Fiona Williamson	240,000		240,000	0	240,000	0	
186 Disabled Adaptations	Elliott Brooks	Fiona Williamson	750,000		750,000	0	750,000	0	
187 Other Capital Expenditure	Elliott Brooks	Fiona Williamson	50,000		50,000	0	50,000	0	
187 Wicks Road	Elliott Brooks	Fiona Williamson	110,000		110,000		110,000	0	
188 Loan Repayment 190 Professional Fees	Elliott Brooks	Mark Gaynor Fiona Williamson	1,411,000		1,411,000 12,000	0	1,411,000 12,000		
190 Professional Fees 191 Housing Asset Management System	Elliott Brooks	Fiona Williamson	12,000	80,000	80,000	64,575	80,000	0	
1043ing Asset Management System	Lillott DI OOK3	Fiona Williamson TOTAL	18,193,000		18,273,000	6,230,751	17,956,941	0	316,05
					-				<u>,                                     </u>
Housing and Community OSC TOTAL			18,193,000	1,325,941	18,273,000	6,230,751	17,956,941	0	316,05
Housing P	Revenue Account TO	ΤΔΙ							
Housing K	evenue Account 10	IAL	18,193,000	1,325,941	18,273,000	6,230,751	17,956,941	0	316,05
				1					