## CAPITAL PROGRAMME MONITORING BY SCRUTINY COMMITTEE FOR JUNE 2017

Scheme	Budget Holder	Original Budget	Prior Year Slippage	In-Year Adjustments	Current Budget	YTD Spend	Projected Outturn	Forecast Slippage	Projected Over / (Under)
General Fund									
Housing and Community									
Commissioning, Procurement and Compliance									
109 Telephony upgrade & virtualisation	Ben Hosier	0	4,600	0	4,600	0	4,600	0	0
110 Self Service Kiosks	Ben Hosier	0	19,067	0	19,067	0	19,067	0	0
		0	23,667	0	23,667	0	23,667	0	0
People 114 Capital Grants - Community Groups	Matt Rawdon	20,000	0	0	20,000	0	20,000	0	0
		20,000	0	0	20,000	0	20,000	0	0
Residents Services  118 Rolling Programme - CCTV Cameras  119 Lift Replacement to Theatre - Old Town Hall  120 Verge Hardening Programme  121 Storage Facility at Grovehill Adventure Playground	Julie Still Julie Still Julie Still Julie Still	25,000 0 350,000 25,000	0 40,000 8,397 0	0 0 0 0	25,000 40,000 358,397 25,000	0 0 118,862 0	25,000 40,000 458,397 25,000	0 0 100,000 0	0 0 0 0
		400,000	48,397	0	448,397	118,862	548,397	100,000	Ü
Strategic Housing 125 Westerdale (Garage Development)	David Barrett	817,000	(2,839)	0	814,161	2,000	39,161	(775,000)	0
126 Northend (Garage Development)	David Barrett	323,000	(2,994)	0	320,006	2,000	40,006	(280,000)	0
127 Wood House - Office Space Fit Out	David Barrett	250,000	0	0	250,000	0	0	(250,000)	0
	_ = = = = = = = = = = = = = = = = = = =	1,390,000	(5,833)	0	1,384,167	4,000	79,167	(1,305,000)	0
Totals: Housing and Community		1,810,000	66,231	0	1,876,231	122,862	671,231	(1,205,000)	0
Totals - Fund: General Fund		1,810,000	66,231	0	1,876,231	122,862	671,231	(1,205,000)	0

## CAPITAL PROGRAMME MONITORING BY SCRUTINY COMMITTEE FOR JUNE 2017

	Scheme	Budget Holder	Original Budget	Prior Year Slippage	In-Year Adjustments
	Housing Revenue Account				
	Housing and Community				
	Property & Place				
181	Planned Fixed Expenditure	Fiona Williamson	18,062,000	0	(5,186,813)
182	Pain/Gain Share (Planned Fixed Expenditure)	Fiona Williamson	0	0	0
183	M&E Contracted Works	Fiona Williamson	0	50,000	600,000
184	Communal Gas & Heating	Fiona Williamson	0	0	2,975,000
185	DBC Commissioned Capital Works	Fiona Williamson	0	2,142,964	1,611,813
186	Housing Asset Management System	Fiona Williamson	0	0	0
			18,062,000	2,192,964	0
400	Strategic Housing	D :15 "			
	New Build - Farm Place Berkhamsted	David Barrett	0	0	0
	Galley Hill / St. Peters Court / The Nokes	David Barrett	0	0	0
	Aspen Court / London Road, Apsley	David Barrett	0	0	0
	New Build - General Expenditure	David Barrett	6,415,000	0	0
	Martindale	David Barrett	1,463,086	41,364	0
	Wood House	David Barrett	4,206,606	3,215,974	0
	Stationers Place / Apsley Paper Mill	David Barrett	2,951,636	2,069,865	0
	New Build - Queen Street (Old Tring Depot)	David Barrett	0	0	0
	Able House	David Barrett	0	822,218	0
199	New Build - Longlands	David Barrett	0	0	0
200	Swing Gate Lane	David Barrett	558,348	1,311,033	0 <b>0</b>
			15,594,676	7,460,454	U
	Totals: Housing and Community		33,656,676	9,653,418	0
	Totals - Fund: Housing Revenue Account		33,656,676	9,653,418	0
	Totals		35,466,676	9,719,649	0

Projected Outturn	YTD Spend	Current Budget
12,875,187	3,325,470	12,875,187
0	236,324	0
650,000	(95,661)	650,000
2,975,000	(60,196)	2,975,000
3,754,777	4,101	3,754,777
0	35,875	0
20,254,964	3,445,913	20,254,964
0 0 97 497	(43,815) (37,490)	0
87,487	(54,855)	0
4,000,000	0	6,415,000
58,086	22,074	1,504,450
5,043,520	421,752	7,422,580
2,349,570	0 (24.252)	5,021,501
407.040	(21,250)	0
487,818	189,243	822,218
1 412 200	(31,434) 14,317	1 960 391
1,412,208 13,438,689	458,542	1,869,381 23,055,130
10,400,000	750,572	20,000,100
		43,310,094
33,693,653	3,904,455	45,510,054
33,693,653 33,693,653	3,904,455	43,310,094

Forecast Slippage	Projected Over / (Under)
	, ,
0	0
0	0
0	0
0	0
0	0
0	0
0	0
0	0
0	0
0	87,487
(2,327,513)	(87,487)
(1,446,364)	0
(2,379,060)	0
(2,671,931)	0
0	(224,400)
0	(334,400)
(457,173)	0
(9,282,041)	(334,400)
(0,202,041)	(00-1,-100)
(9,282,041)	(334,400)
(3,202,041)	(334,400)
(0.000.044)	(204 400)
(9,282,041)	(334,400)
(10,487,041)	(334,400)