

Appendix 3

Verge Hardening position at 23 August 2016 for 2016/17 programme

<b>Proposed Verge Hardening timeline for 2016/17</b>							
<b>Street</b>	<b>Parking spaces</b>	<b>Cost</b>	<b>Consultation end</b>	<b>Consultation response</b>	<b>Submit planning app</b>	<b>Start works</b>	<b>Completed</b>
Wood View	7	£18,112.84	15 July 2016	Favourable	Not required	25-Jul-16	03-Aug-16
The Chase	5	15,468.75	12 August 2016	Favourable	18 August 2016		
Northend	6	18,149.51	29 July 2016	Favourable	10 August 2017		
Goldcroft	7	19,730.15	22 January 2016	Favourable	07 July 2016		
Flatfield Road	16	53,486.29	12 August 2016	Favourable	18 August 2016		
Damask Green	10	49,596.32	29 August 2016		To do		
Maddox Road	10	39,856.41	15 January 2016	Favourable	To do		
St Albans Road	7	37,956.12	29 August 2016		To do		
Salters Close	(6+4) 10	21,564.77	To do		To do		
Keith's Road	10		29 August 2016		To do		
Eight Acres	5	13,289.71	29 July 2016		Not required	03-Aug-16	10-Aug-16
Coverdale	12	56,879.45	29 August 2016		To do		
Bodwell Close	5		29 August 2016		To do		
Cranford	5		29 August 2016		To do		